

JV Fletcher Library - post SD schedule

	Activity Name	Duration (Days)	Start Date	Finish Date	Predecessors	2024
19	Design Development	3.00 80.00	7/15/24 3/28/24	7/17/24 7/17/24		
33	RFR for Off-Site Temporary Location	1.00	7/15/24	7/15/24		
34	Working Group Meeting	1.00	7/17/24	7/17/24		
35						
36	Design Development Review Period	25.00 0.00	8/1/24 8/1/24	9/4/24 8/1/24	20	
37	Issue drawings for review: - Town (Ellen, WG & JC) - Cost Estimators - MBLC - MassSave	15.00	8/1/24	8/21/24	20	
38	Mass Save - DD	1.00	8/1/24	8/1/24	20	
39	MBLC DD Review	1.00	8/1/24	8/1/24	20	
40	Cost Estimate	15.00	8/1/24	8/21/24	20	
41	Joint Committee Meeting	1.00	8/5/24	8/5/24		
42	Estimate Reconciliation Meeting - Establish VE options (if necessary)	5.00	8/22/24	8/28/24	40	
43	Issue Reconciled Estimate	0.00	8/29/24	8/29/24	42	
44	Joint Committee & Working Group - Review Cost Estimate - Review VE Options (if necessary) - Design Development Approval	1.00	9/4/24	9/4/24		
45						
46	Construction Documents	95.00 1.00	9/5/24 9/5/24	1/15/25 9/5/24	44	
47	CD Drawing duration	84.00	9/5/24	12/31/24	44	
48	Joint Committee	1.00	9/9/24	9/9/24		
						2024

JV Fletcher Library - post SD schedule

	Activity Name	Duration (Days)	Start Date	Finish Date	Predecessors	2024
49	Working Group Meeting	1.00	9/11/24	9/11/24		
50	RFR for Book Relocation	1.00	9/16/24	9/16/24		
51	Working Group Meeting	1.00	10/2/24	10/2/24		
52	Joint Committee	1.00	10/7/24	10/7/24		
53	Mass Save - 60% CD	1.00	10/18/24	10/18/24	46FS+30.00	
54	MBLC - Mid CD review	1.00	10/18/24	10/18/24	46FS+30.00	
55	Mid CD Cost Estimate	15.00	10/17/24	11/6/24	44FS+30.00	
56	RFR for Furniture Relocation	1.00	10/15/24	10/15/24		
57	Working Group Meeting	1.00	10/23/24	10/23/24		
58	Estimate Reconciliation	3.00	11/7/24	11/11/24	55	
59	Issue Reconciled Estimate	1.00	11/12/24	11/12/24	58	
60	Joint Committee	1.00	11/4/24	11/4/24		
61	Working Group Meeting	1.00	11/13/24	11/13/24		
62	RFR for Museum Quality Storage	1.00	11/15/24	11/15/24		
63	Joint Committee	1.00	12/2/24	12/2/24		
64	Working Group Meeting	1.00	12/4/24	12/4/24		
65	Extension of Town Fiber	1.00	12/16/24	12/16/24		
66	CPA Submittal for Stained Glass	1.00	12/16/24	12/16/24		
67	Textile to Conservation Center	1.00	1/15/25	1/15/25		
68						
69	Bidding	48.00	1/15/25	3/21/25		
70	Issue Documents for Bid	48.00	1/15/25	3/21/25	47	
71						
72	Moving	160.00	6/17/24	1/24/25		
73	Temporary Off Site Solicitations	14.00	6/17/24	7/4/24		
						2024

JV Fletcher Library - post SD schedule

	Activity Name	Duration (Days)	Start Date	Finish Date	Predecessors	2024	
<b>74</b>	Issue RFP for Movers - National Library Relocations - Furniture Movers						
<b>75</b>	Update Storage Quotes						
<b>76</b>	Move to Temp Location	30.00	12/16/24	1/24/25			
<b>77</b>							
<b>78</b>	CPA Meeting & Application	5.00	12/2/25	12/8/25			
<b>79</b>							
<b>80</b>	Construction	72.00	3/24/25	7/1/25	70		
						2024	