TOTAL PROJECT BUDGET & SPENT I		OGFT as of T	own Mtg 2022	REVISED BUDGET					
	DESIGN BUDGET as of Town Mtg 2022			- K					
Category	Eligible Costs	Non-Eligible Costs	Current Budget	Eligible Costs	Non-Eligible Costs	Current Budget	Spent	Remaining	COMMENTS
Administration	645,000		\$4F,000	\$45.00¢		645,000	\$0	\$4F,000	
Legal Fees Owner's Project Manager	\$15,000		\$15,000	\$15,000	)	\$15,000	\$0	\$15,000	
Schematic Design	\$33,372		\$33,372	\$26,352		\$26,352	\$26,352	\$0	
Design Development Contruction Documents	\$38,277 \$51,935		\$38,277 \$51,935	\$25,533 \$44,525	5	\$25,537 \$44,525	\$25,537 \$5,000	\$0 \$39,525	
Bidding	\$28,053		\$28,053	\$28,053		\$28,053	\$0	\$28,053	
Construction Contract Administration incl Clerk Closeout	\$725,034 \$68,925		\$725,034 \$68,925	\$725,033 \$68,925	5	\$725,033 \$68,925	\$0 \$0	\$725,033 \$68,925	
Cost Estimates	incl		incl	\$27,170		\$27,170	\$7,020	\$20,150	
Advertising, Printing, Copying and Bidding Permitting	\$12,000		\$12,000	\$12,000	)	\$12,000	\$564	\$11,436	assume regular permit fees waived
Owner's Insurance	in construction		in construction	in construction		in construction			Builder's Risk to be carried by GC
Administration Subtotal	\$972,596		\$972,596	\$972,595		\$972,595	\$64,473	\$908,122	
Architecture and Engineering									
Basic Services	\$251,000		\$254,000	\$317,32		\$247.224	\$317,321	60	
Schematic Design Design Development	\$351,000 \$421,000		\$351,000 \$421,000	\$497,200	)	\$317,321 \$497,200	\$273,460	\$0 \$223,740	
Construction Contract Documents	\$702,000		\$702,000	\$566,648		\$566,648	\$0	\$566,648	
Bidding Construction Contract Administration	\$70,200 \$795,600		\$70,200 \$795,600	\$73,092 \$1,036,909		\$73,092 \$1,036,909	\$0 \$0	\$73,092 \$1,036,909	
Basic Services Subtotal	\$2,339,800		\$2,339,800	\$2,491,170		\$2,491,170	\$0	\$1,900,389	\$151,370 Added to Acknowledged Overages
Architectural Additional Services				<b>*</b> 0.44		60.410	**	60.440	
Amendment 1 - Additonal Survey Information  Amendment 2 - Geothermal Test Bore				\$8,140	1	\$8,140 \$42,900	\$0 \$42,900	\$8,140 \$0	for geo bore
Geotechnical Services	\$62,000		\$62,000	\$10,000		\$10,000	\$0	\$10,000	13. 3
Architect's Reimbursable Fees FF&E Design / Specs / Procurement	incl included above		incl included above	\$106,200		incl \$106,200	\$0	\$106,200	
Geotech/Borings	\$25,000		\$25,000	see Amend 2		see Amend 2			Added to Arch Scope
Tally Life Cycle Software Assessment				\$10,000	)	\$10,000	\$0	\$10,000	
Other Project Costs									
IT Consultant Commissioning Agent (HVAC)	\$25,000 \$45,000		\$25,000 \$45,000	\$25,000 \$45,000		\$25,000 \$45,000	\$0 \$0	\$25,000 \$45,000	
Construction testing	\$50,000		\$50,000	\$50,000	Ó	\$50,000	\$0	\$50,000	
Window Testing	\$15,000		\$15,000	\$15,000	)	\$15,000	\$0	\$15,000	
Printing HAZMAT Testing / Specs / CA	above \$10,000		included above \$10,000	above \$10,000		included above \$10,000	\$0 \$0	\$10,000	
Hazardous Materials ( Monitoring)	\$30,000		\$30,000	\$30,000		\$30,000	\$0	\$30,000	
Site Survey	\$20,000		\$20,000	see Arch Amend		see Arch Amend 1	\$0		Added to Architect's Scope
Wetlands	\$25,000		\$25,000	\$450		\$450	\$450	\$0	flagging
Traffic Studies Architectural/Engineering Subtotal	\$12,000 <b>\$2,658,800</b>		\$12,000 <b>\$2,658,800</b>	\$12,000 \$2,812,960		\$12,000 \$2,855,860	\$0 <b>\$634,131</b>	\$12,000 <b>\$2,221,729</b>	if required by town \$197,060
	\$2,030,000		\$2,030,000	\$2,012,900		\$2,033,000	\$034,131	φ2,221,725	\$197,000
Furnishings and Equipment Steel Shelving & Metal End Panels	\$1,098,558		\$1,098,558	\$1,098,558		\$1,098,558	\$0	\$1,098,558	
Furniture		\$809,800	\$809,800		\$809,800	\$809,800	\$0	\$809,800	
Wayfing / Signage		\$50,000	\$50,000		\$50,000	\$50,000	\$0	\$50,000	
FF&E Friends Fundraising To Date		\$500,000	\$500,000		\$500,000 -\$474,000	\$500,000 -\$474,000	\$0 \$0	\$500,000 -\$474,000	FF&E Offset
IT , Security, Surveillance, Swipe Doors	\$377,800		\$377,800	\$377,800	)	\$377,800	\$0	\$377,800	
PA / CCTV Pre-Wire / AV FF&E Subtotal	\$35,000 <b>\$1,511,358</b>	\$1,359,800	\$35,000 <b>\$2,871,158</b>	\$35,000 \$1,511,358		\$35,000 \$2,397,158	\$0 <b>\$0</b>	\$35,000 \$2,397,158	
	<b>\$1,011,000</b>	<b>\$1,000,000</b>	<b>\$2,07.1,100</b>	<b>\$1,511,550</b>	<b>\$000,000</b>	<b>\$2,007,100</b>	ţ	\$2,001,100	
Construction Construction Costs									
Building Construction	\$12,171,906		\$12,171,906	\$21,993,96		\$21,993,961	\$0	\$21,993,961	
Skylight Sitework Construction	\$25,000	\$1,329,849	\$25,000 \$1,329,849	\$25,000	\$2,314,308	\$25,000 \$2,314,308	\$0 \$0	\$25,000 \$2,314,308	potential CPA funding
General Requirements, OH&P (Incl. Bond)	\$2,378,800	ψ.,323,043	\$2,378,800	inc		incl	<b>\$</b> 0	ψ2,014,000	included in Building Construction
Builders Risk Insurance	\$80,000	64 600 0 :-	\$80,000	inc		incl	-	\$24,000,000	to be included in GC bids
Subtotal Construction Cost Design Contingency (10% at add, 15% at reno)	\$14,655,706 \$1,539,720	\$1,329,849 \$171,080	\$15,985,555 \$1,710,800	\$22,018,961 ind		\$24,333,269 incl	\$0	\$24,333,269	included in Building Construction
Construction Contingency			contingency below		in projec	t contingency below			included in Building Construction
Added Energy Efficiencies Abatement	\$3,350,000 \$150,000		\$3,350,000 \$150,000	inc		incl incl			included in Building Construction included in Building Construction
Construction Escalation	\$2,627,464	\$291,940	\$2,919,404	inc		incl			escalated to January 2025 in Bldg Construction
Total Construction Cost	\$22,322,890	\$1,792,869	\$24,115,759	\$22,018,961	\$2,314,308	\$24,333,269	\$0	\$24,333,269	
	Ţ==, <b>U</b> = <b>E</b> , <b>U</b>	Ţ.,. <b>UZ</b> ,UU	Ţ,. 10,1 33	J22,010,00	Ţ <u>_</u> ,5.4,500	ţ= /,000,200	\$0		
Miscellaneous Project Costs  Moving Expenses/Storage		\$200,000	\$200,000		\$200,000	\$200,000	\$0	\$200,000	
Fine Arts Storage		\$60,500	\$60,500		\$60,500	\$60,500	\$0	\$60,500	
Book Storage		\$60,000	\$60,000		\$60,000	\$60,000	\$0	\$60,000	2 trailers anticipated
Temporary Quarters Liability Insurance for temp. space (if non-public)		\$500,000 \$47,196	\$500,000 \$47,196		\$500,000 \$47,196	\$500,000 \$47,196	\$0 \$0	\$500,000 \$47,196	
Utility Company Fees	\$40,000	¥77,130	\$40,000	\$40,000	)	\$40,000	\$0	\$40,000	
Other Project Costs (Mailing, etc.)	\$20,000	\$007.000	\$20,000	\$20,000		\$20,000	\$0	\$20,000	_
Misc. Project Costs Subtotal	\$60,000	\$867,696	\$927,696	\$60,000		\$927,696	\$0	\$927,696	
Total Project Budget Subtotal				\$27,375,874	\$4,067,804	\$31,486,578	\$698,604	\$30,787,974	
Other Soft Costs - Contingency	\$900,000	\$100,000	\$1,000,000	¢052.404	\$105,943	\$1,050,404			
Owner's Project Contingency Contingency Subtotal	\$900,000 \$ <b>900,000</b>	\$100,000 \$100,000	\$1,000,000 <b>\$1,000,000</b>	\$953,488 <b>\$953,48</b> 8	\$105,943 \$105,943	\$1,059,431 <b>\$1,059,431</b>	\$0	\$1,059,431	
Total Project Budget	\$28,425,644	\$4,120,365	\$32,546,009	\$28,329,362		\$32,546,009	\$698,604	\$31,847,405	
	+=0, .20,044	¥ ., 0,000	<b>402,040,000</b>	Q=0,0±0,002	Ų ., . r o, r + r	402,040,000	Ç300,00 <del>1</del>	¥5.,541,400	

Apprioved Project Budget Total
Actual MBLC Grant
May 2023 Additional Grant
Fund Raising
CPA Grant
Projected Town's Share of Total Cost

\$32,546,009 -\$7,851,994 -\$1,300,000 -\$18,259 \$23,375,756 \$32,546,009 amount approved at Town Meeting
-57,851,994
-\$829,263
-\$1,300,000
-\$18,259
\$22,546,493